# ILLINOIS STATE GEOLOGICAL SURVEY

| Engineering Test | Top | Bottom |
|---|---|---|
| miscellaneous fill | 0 | 1.58 |
| Tough blue clay | 1.58 | 8.5 |
| Stiff blue clay | 8.5 | 25 |
| Soft blue clay | 25 | 28 |
| Sand pocket | 28 | 29.33 |
| Soft blue clay. | 29.33 | 34.5 |
| Stiff blue clay. | 34.5 | 41 |
| Tough blue clay. | 41 | 45 |
| Very tough blue clay | 45 | 54 |
| Hard, dry blue clay. | 54 | 60.75 |
| Sand pocket. | 60.75 | 62.33 |
| Compact sand loam and silt. Would not stand without casing. | 62.33 | 67 |
| **Total Depth** | | **67** |

Image viewing help: New users please read this.

GET FILE Related File -

**Permit Date:** **Permit #:**

**COMPANY**

**FARM** Keogh Building

**DATE DRILLED** July 1, 1924 **NO.** 1

**ELEVATION** 587GL **COUNTY NO.** 47594

**LOCATION** NW SW NW

**LATITUDE** 41.877291 **LONGITUDE** -87.645136

**COUNTY** Cook **API** 120314759400 **16 - 39N - 14E**