ILLINOIS STATE GEOLOGICAL SURVEY

Engineering Test	Top	Bottom
Black earth	0	1.17
Crumbly silty yellow clay	1.17	4
Tough blue clay (stiff seam) at 5'	4	7.75
Stiff blue clay	7.75	10
Soft blue clay (stiff seams)	10	14.25
Very soft blue clay & grey silt	14.25	15.67
Total Depth		**16**

Image viewing help: New users please read this.
GET FILE Related File -

Permit Date: **Permit #:**

COMPANY

FARM Bell and Howell

DATE DRILLED April 1, 1942 **NO.** 10

ELEVATION 595GL **COUNTY NO.** 46914

LOCATION SW NE NE

LATITUDE 42.008507 **LONGITUDE** -87.713297

COUNTY Cook **API** 120314691400 **35 - 41N - 13E**

