ILLINOIS STATE GEOLOGICAL SURVEY

Engineering Test	Top	Bottom
Cinders	0	1.5
Yellow sand and coarse gravel loamy	1.5	2.5
Coarse yellow sand and gravel	2.5	5.5
Fine yellow sand	5.5	12.5
yellow sand and fine gravel	12.5	18
Tough blue clay.	18	22.5
Total Depth		**22**

Image viewing help: New users please read this.

GET FILE Related File -

Permit Date: **Permit #:**

COMPANY

FARM Englewood Masonic Temple

DATE DRILLED November 1, 1925 **NO.** 4

ELEVATION 601GL **COUNTY NO.** 47717

LOCATION NE NW SE

LATITUDE 41.771177 **LONGITUDE** -87.630679

COUNTY **Cook** **API** **120314771700** **21 - 38N - 14E**